

Capital Projects at a Glance  
as of February 28, 2019

NORTH CAROLINA STATE UNIVERSITY						
	Bid 2019					
	Bid 2020					
	In Construction					
	Complete					
Code/Item	Project Name		Bid	Expected Acceptance	Total Project Budget	Remarks
41624 331	B104 Lab Renovation, CVM Main Building	Design	2/5/19	8/16/19	\$2.0M	Awaiting Award
41724 310	Price Music HVAC Renovations	Design	2/7/19	7/25/19	\$975K	Awaiting Award
41624 311	DH Hill Academic Success Center	Design	2/27/19	7/6/20	\$15.9M	Bid Opening 2/27, rebid in progress
41624 310	Exterior Lighting LED Conversion	Design	2/28/19	8/26/19	\$1.5M	Bid Opening 2/28
41724 316	Steam Repairs Phase 8C - North/South tunnel	Design	3/12/19	8/24/20	\$1.8M	Readvertising
41524 314	Plant Sciences Building	Design	3/29/19	2/10/22	\$150.6M	CD Review Underway
41624 312	Bureau of Mines Renovation	Design	5/9/19	6/5/20	\$6M	CD Review Underway
41724 308	Creamery Café & Education Center	Design	5/24/19	1/20/20	\$1.2M	CD Review Underway
41724 306	Equine Isolation Unit - CVM	Design	10/18/19	5/29/20	\$1.0M	Contracts Circulating
41824 311	Elevator Additions- Tucker & Owen Residence Halls	Design	11/1/19	3/21/20	\$1.4M	Designer Selection Underway
41824 317	Structural Repairs Mann Hall	Design	12/16/19	2/15/21	\$2M	Designer Advertisement Underway
41724 313	Renovation of Memorial Belltower	Design	12/19/19	1/29/21	\$6.5M	SD/DD Production Underway
41824 316	Power to VRB	Design	1/27/20	9/4/20	\$1.5M	Preparing to Advertise
41824 312	Outdoor Aquatics Facility	Design	5/3/20	3/8/21	\$11M	Advance Planning Underway
41424 314	CC Thermal Utilities & Infrastructure (CTI, COT & MRC)	Construction		3/8/19	\$12.975M	99% Construction Complete
41624 325	Steam Tunnel Structure Repairs-Main Campus	Construction		3/15/19	\$950K	95% Construction Complete
41524 340	Dearstye Entomology and Avian HVAC Upgrades	Construction		3/22/19	\$1.5M	92% Construction Complete
41424 310	CBC Chiller Plant Expansion	Construction		3/28/19	\$4.98M	99% Construction Complete
41324 357	North & Central Electrical Distribution - Phase 1	Construction		3/29/19	\$4.1M	95% Construction Complete
41524-337	Carbon Electronics Cluster Lab Renovations	Construction		4/4/19	\$1.3M	90% Construction Complete
41624 339	DH Hill & Poe Waterproofing	Construction		4/11/19	725K	85% Construction Complete
41524 336	Reedy Creek Equine Farm	Construction		4/17/19	\$3.0M	85% Construction Complete
41624-316	Murphy Center Sports Medicine	Construction		5/27/19	\$1.9M	33% Construction Complete
41524 338	Dabney Hall HVAC and METRIC	Construction		6/27/19	\$4.5M	7% Construction Complete
41724 311	ES King Village Roof Replacements - Ph 3	Construction		7/12/19	\$1.37M	On hold till May
41224 352	Centennial Campus Substation Expansion-Phase 1 & 2	Construction		7/31/19	\$7.3M	89% Construction Complete
41724-317	Fuel Oil Tank Expansion	Construction		8/10/19	\$825K	Contracts Circulating
41724 305	Rigging Replacement Stewart Theatre	Construction		8/16/19	\$1.1M	Contracts Circulating
41624 318	Greek Village Phase 3 Infrastructure	Construction		8/16/19	\$5.5M	62% Construction Complete
41524 314	Centennial Campus Utility Infrastructure (TES)	Construction		4/13/20	\$9.6M	15% Construction Complete
41524 313	Engineering Building Oval	Construction		6/30/20	\$137M	29% Construction Complete
41624 302	Carmichael Renovation & Expansion	Construction		7/31/20	\$45M	15% Construction Complete
41524 339	Murphy Center Broadcast Studio	Complete			\$5.6M	Accepted 2/5/19
41524 341	Scott Hall HVAC Upgrades	Complete			\$750K	Accepted 2/25/19